

REVIEW OF CIVIL ENGINEERING WORKS UNDER NRHM - 26/6/2010

1. The status of civil engineering works under NRHM was reviewed by the undersigned with MD PHSC, Superintending Engineer PHSC and others on Saturday i.e. on 26/6/2010. Important points that require immediate action by MD PHSC and Engineering Wing are given in the following paragraphs-

Item 6- Upgradation of DH / SDH / CHCs- The funds were provided in the Annual Plan of 2008-09 and the works were allotted in 2009. The progress of following works is extremely slow-

SN	Name of work	Date of start	Date of completion	Present progress
District Hospital				
1	Upgradation & renovation of District Hospital Gurdaspur	23/7/2009	22/7/2010	23% work completed
2	Upgradation & renovation of District Hospital Ludhiana	13/7/2009	12/7/2010	50% work completed
Sub-Divisional Hospital				
1	Upgradation & renovation of SDH Patti	23/7/2009	22/7/2010	55% work completed
Community Health Centre				
1	Construction of 30 bedded Hospital at Dhakoli (Zirakpur)	23/7/2009	22/8/2010	35% work completed

In addition, MD PHSC may kindly ensure that the requisite staff and equipment are in place by the time the construction is complete.

Item 7- Upgradation of 18 no. CHCs- Funds have already been provided in the PIP 2008-09. The progress of following work is extremely slow-

SN	Name of work	Date of start	Date of completion	Present progress
Community Health Centre				
1	Upgradation of CHC Noor Mehal (PHSC JAL).	13/1/2010	12/5/2010	25% work completed

Item 8- Upgradation of health institution strengthening of 26 PHCs- The work of PHC Bemial and Pukhrali has not started. While the work of Bemial is yet to be allotted, for Pukhrali, the decision regarding site is to be taken.

Item 11- Upgradation of Maternity Ward- A sum of Rs 10 Cr was provided in PIP 2009-10 and has also been retained in the PIP of 2010-11. The progress of these works is extremely poor. The tenders for as many as 5 works were opened on 20/4/2010 but the work is yet to be allotted. These tenders may kindly be finalized at the earliest. The preliminary drawing and estimate for 7-8 works also require to be finalized at the earliest. This is an extremely important item under NRHM and we should accomplish this task in a time bound manner.

Item 15- Construction of new Sub-Centres- This is an important item and may be reviewed on day to day basis.

Item 16- Upgradation of 133 no. PHCs- This is also an important item.

Item 17- Upgradation of 25 SDH- Tender were opened in April 2010. Works may be allotted at the earliest.

Upgradation Project- The matter regarding upgradation project costing Rs 340 Cr was also discussed. SE, PHSC was rather pessimistic. MD PHSC may kindly-

- (a) Review the deficiencies in terms of man power etc and forward a proposal for their redressal.
- (b) Work-out in consultation with the Engineering Wing about the capacity of PHSC to undertake the works out of this upgradation plan.
- (c) Put-up a proposal for assigning the remaining works to other executing agencies like State PWD etc.

We should put-up a detailed proposal to Hon'ble Chief Minister on the above mentioned points.

(Satish Chandra)
Principal Secretary H&FW
28/6/2010

Managing Director, PHSC